

SANSARA-I

Piling Work (Photographs are attached with Description)

- **Pile at Tower 1 - Not started yet.**
- **Pile at Tower 2 -** Total 15 nos. pile completed out of 157 nos., percentage completion 10%
- **Pile at Tower 3 - Not started yet.**
- **Pile at Tower 4 -** Total 33 nos. pile completed out of 157 nos., percentage completion 21%.
- **Pile at Tower 5 - Not started yet.**
- **Podium Pile:** Total 444 nos. pile completed out of 667 nos., percentage completion 66.56%.

Project Infrastructure Work (Photographs are attached with Description)

- **Boundary Wall civil work - 75% completed in totality**