

1. **Status and construction of building with photograph-** mentioning blocks, each floor starting from floor-1 and construction status.

- **Piling** : 100% work completed.
- **Sub Structure** : 100% work completed.
- **Super Structure:**
 - Upto 17th Floor Slab: RCC 100% work completed.
 - 18th Floor Slab: Work in progress for RCC.
- **Block-work:**
 - Ground to 2nd Floor: 75% work completed.
 - 3rd - 5th Floor: 100% work completed
 - 6th Floor: 50% work completed.
 - 7th Floor: 100% work completed.
 - 8th - 11th Floor: 50% work completed.
 - 12th Floor: 100% work completed.
 - 13th Floor: 70% work completed.
 - 14th Floor: 40% work completed.
- **Inside Plaster at Common area:**
 - Ground to 2nd Floor: 75% work completed.
 - 3rd - 10th Floor: 100% work completed.
 - 11th Floor: 90% work completed.
- **Inside Putty at Common area:**
 - Ground to 2nd Floor: 50% work completed.
 - 3rd - 9th Floor: 50% work completed.
- **MEP works**
 - Electrical Conduiting & Box/DB fixing Work in progress at 12th Floor level.
 - Fire Protection 1st fix Work in progress at 13th Floor level.
 - Plumbing Waste & supply line work in progress at 13th Floor level.
 - HVAC Drainline & Part Ducting Work in progress at 11th Floor level.

2. **Construction status of internal infrastructure-photograph with description(e.g stp, ugr)**

- **UGR:** RCC work 100% completed & Waterproofing 10% completed.
- **STP:** Packaged STP placing 100% completed.
- **Boundary Wall:** 75% work completed.
- **Recharge pit:** Bore-well completed, well making work in progress.
- **Community Buildings:** Club House & amenities work in progress.

3. Construction Status of common area-photograph with description(e.g- lift well, fire refuge, stair case)

- Stair RCC completed till 17th Floor level.
- Lift- Lift well RCC completed till 17th Floor level. Waterproofing completed in Lift pits. Scaffolding & Civil rectification work in progress.
- Fire refuged platform RCC completed at 7th, 12th & 17th floor. Finishing work yet to be started.