Rera Quarterly Update for One-10 (Ph-3)

- 1.Status and construction of building with photograph-mentioning blocks, each floor starting from floor-1 and construction status.
 - Sub Structure: 100% work completed.
 - Super Structure: Upto 15th floor slab complete, 16th floor slab in progress.
 - Brickwork & Plasterwork: 3^{rd} to 5^{th} floor complete. 6^{th} to 10^{th} floor & Ground floor work in progress.
 - Finishes work: 3rd floor complete, 4th onwards work in progress.
- 2.Construction status of internal infrastructure-photograph with description(e.g stp,ugr)
 - External drainage work 50% complete, balance work in progress.
 - Other works yet to start.
- 3.Construction Status of common area-photograph with description (e.g-lift well, fire refuge, stair case)
 - $\bullet~$ Stair, Lift well & Fire refuge RCC work completed upto 15 $^{th}~$ floor. 16 $^{th}~$ floor work in progress
 - Stair, Lift well & Fire refuge finishing work yet to start.