

TOWER 3 WORK PROGRESS AS ON 31-12-2024

TASK	STATUS	COMPLETION%
CIVIL WORK		
Excavation Work	Done	100%
Footing Work	Done	100%
Column Upto Plinth	Done	100%
Backfilling In Footing	Done	100%
Plinth Beam	Done	100%
Earth Filling In Plinth	Done	100%
Anti Termite Treatment	Done	100%
Ground Floor Slab Casting	Done	100%
Column Ground Floor to 1st Floor	Done	100%
1st Floor Slab Casting	Done	100%
Ground Floor Brick Work	Done	100%
Ground Floor Internal Plaster	Done	100%
Column 1st Floor To 2nd Floor	Done	100%
2nd Floor Slab Casting	Done	100%
1st Floor Brick Work	Done	100%
1st Floor Internal Plaster	Done	100%
Column 2nd Floor To 3rd Floor	Done	100%
3rd Floor Slab Casting	Done	100%
2nd Floor Brick Work	Done	100%
2nd Floor Internal Plaster	Done	100%
Column 3rd Floor To 4th Floor	Done	100%
4th Floor Slab Casting	Done	100%
3rd Floor Brick Work	Done	100%
3rd Floor Internal Plaster	Done	100%
Column 4th Floor To 5th Floor	Done	100%
5th Floor Slab Casting	Done	100%
4th Floor Brick Work	Done	100%
4th Floor Internal Plaster	Done	100%
Column 5Th Floor To Roof	Done	100%
Roof Slab Casting	Done	100%
5th Floor Brick Work	Done	100%
5th Floor Internal Plaster	Done	100%
Column Roof To Lift Motor Room Lvl.	Done	100%
Lift Motor Room Slab Casting	Done	100%
Roof Brick Work	Done	100%
Roof Internal Plaster	Done	100%
Staircase Brickwork	Done	100%
Staircase Plaster	Done	100%
External Plaster	Done	100%

TOWER 3 WORK PROGRESS AS ON 31-12-2024

TASK	STATUS	COMPLETION%
Putty Work		
Ground Floor	In progress	15%
1st Floor	In progress	95%
2nd Floor	In progress	80%
3rd Floor	In progress	80%
4th Floor	In progress	80%
5th Floor	In progress	80%
Roof	In progress	75%
Plumbing Work & Sanitary Fittings		
Ground Floor Internal	In progress	75%
Ground Floor External	In progress	10%
1st Floor	Done	100%
2nd Floor	In progress	85%
3rd Floor	In progress	85%
4th Floor	In progress	85%
5th Floor	In progress	85%
Roof	In progress	5%
Building Outside Vertical	Done	100%
Electrical Work		
Ground Floor	In progress	30%
1st Floor	In progress	95%
2nd Floor	In progress	75%
3rd Floor	In progress	75%
4th Floor	In progress	75%
5th Floor	In progress	75%
Roof	In progress	25%
Flooring Work		
1st Floor	In progress	0%
2nd Floor	In progress	95%
3rd Floor	In progress	95%
4th Floor	In progress	95%
5th Floor	In progress	95%
Roof	In progress	95%
Staircase	In progress	100%
Roof	In progress	0%