

S. P. A. CONSULTANTS
CONSULTING STRUCTURAL ENGINEERS

Date 28.12.2020

The Competent Authority,

Housing Industry Regulation Authority,

1050/2 Survey Park,

Calcutta Greens Commercial Complex,

Kolkata- 700075.


Sub: Progress of Project 'Primarc Square'.

Dear Sir/Madam,

We have visited the 'Primarc Square' site on 28.12.2020 and found that up to 2nd. Floor lev. i.e 1st. floor roof has been completed as on date.


The Developer commenced construction on 30.05.2019 and targeted date of completion is 24.09.2022. Progress of work is as per schedule.

Thanks & Regards,


SANJIV J. PAREKH
M.E. (STRUCT.), M.E. (CONST. ENG.)
B. C. E., FIE-(F-018202-4)
E. S. E. NO. 104 (I) K. M. C.

(SANJIV PAREKH)

PRIMARC PROJECTS REALTY PVT. LTD.


Authorized Signatory