

Orientation

Consultant Architect
 Engineer
 Planner
 Designer
 Estimator
 Interior Decorator

Project Name: RADHA GARDEN

Address : Rabindra Nagar Main Road, Siliguri, SMC-38

ENGINEER CERTIFICATE

| SL NO. | DESCRIPTION | DETAILS |
|--------|---|---------------|
| 1. | BUILDING /WING NUMBER (to to be prepared separately for each Building /Wing of the Project) | N/A |
| 2. | Total Estimated cost of the building/wing as on date of Registration | 2,60,00000.00 |
| 3. | Cost incurred as on30.06.2025 (based on the Estimated cost)* | 1,80,00000.00 |
| 4. | Work done in Percentage (as Percentage of the estimated cost) | 88% |
| 5. | Balance Cost to be Incurred (Based on Estimated Cost) | 80,00000.00 |
| 6. | Cost Incurred on Additional /Extra Items as on not included in the Estimated Cost (Annexure A) | 0.00 |
| | | |
| 1. | Total Estimated cost of the Internal and External Development Works including amenities and Facilities in the layout as on date of Registration | 0.00 |
| 2. | Cost incurred as on 31.12.2024 (based on the Estimated cost) | 0.00 |
| 3. | Work done in Percentage (as Percentage of the estimated cost) | 0.00 |
| 4. | Balance Cost to be Incurred (Based on Estimated Cost) | 0.00 |
| 5. | Cost Incurred on Additional /Extra Items as on 31.03.2025 not included in the Estimated Cost (Annexure A) | 0.00 |
| 6. | Engineer Certificate regarding progress of work. | |

SAJAL DEB

Cicensed Building Surveyor, Claus For Empanelment Number Correctation, S Baghajadin Factorial No. 3, Siliguri WB Moune: +91 95939-14134

E-mail: dsonnathag@gmail.com