

DESIGN CRAFT CONSULTANTS

PROJECTS | CONSULTING ENGINEERS | ARCHITECTS

84, Shibtalastreet, P.O. - Bhadrakali,

Dist. - Hooghly.

Contact: +91 9874548067

Email: designcraftconsultants@gmail.com

ENGINEER CERTIFICATE

SL NO.	DESCRIPTION	DETAILS
1.	BUILDING /WING NUMBER (to be prepared separately for each Building /Wing of the Project)	Stand along building.
2.	Total Estimated cost of the building/wing as on date of Registration	Rs.4,67,50,000/-
3.	Cost incurred as on 31-12-2024 (based on the Estimated cost)*	Rs.3,40,00,000/-
4.	Work done in Percentage (as Percentage of the estimated cost)	As per 60%
5.	Balance Cost to be Incurred (Based on Estimated Cost)	Rs.1,27,50,000/-
6.	Cost Incurred on Additional /Extra Items as on 31-12-2024 not included in the Estimated Cost (Annexure A)	No additional /extra items has been started.
1.	Total Estimated cost of the Internal and External Development Works including amenities and Facilities in the layout as on date of Registration	Approx Rs.1,67,50,000/-
2.	Cost incurred as on 31-12-2024 (based on the Estimated cost)	Rs.3,40,00,000/-
3.	Work done in Percentage (as Percentage of the estimated cost)	Approx 60%
4.	Balance Cost to be Incurred (Based on Estimated Cost)	Rs.1,27,50,000/-
5.	Cost Incurred on Additional /Extra Items as on 31-12-2024 not included in the Estimated Cost (Annexure A)	No additional /extra items has been started.
6.	Engineer Certificate regarding progress of work.	Progress of work is satisfactory and the structure is safe from all respect.

Abhram Dha
Abhram Dha

Structural Engineer
M. Tech (Struct), B. Tech (Civ)
Reg. Under NKDA
STER/NKDA/10/00121
CVER/NKDA/10/00177