



# DESIGN CRAFT CONSULTANTS

PROJECTS | CONSULTING ENGINEERS | ARCHITECTS

84, Shibtalastreet, P.O. - Bhadrakall,

Dist. - Hooghly.

Contact: +91 9874548067

Email: designcraftconsultants@gmail.com

## ENGINEER CERTIFICATE

SL NO.	DESCRIPTION	DETAILS
1.	BUILDING /WING NUMBER (to be prepared separately for each Building /Wing of the Project)	Stand along building.
2.	Total Estimated cost of the building/wing as on date of Registration	Rs.4,67,50,000/-
3.	Cost incurred as on 31-03-2025 (based on the Estimated cost )*	APPROX Rs.4,00,00,000/-
4.	Work done in Percentage (as Percentage of the estimated cost )	APPROX 80%
5.	Balance Cost to be Incurred (Based on Estimated Cost)	Rs.67,50,000/-
6.	Cost Incurred on Additional /Extra Items as on 31-03-2025 not included in the Estimated Cost (Annexure A)	No additional /extra items has been started.
1.	Total Estimated cost of the Internal and External Development Works including amenities and Facilities in the layout as on date of Registration	Approx Rs.4,67,50,000/-
2.	Cost incurred as on 31-03-2025 (based on the Estimated cost )	Rs. 4,00,00,000 /-
3.	Work done in Percentage (as Percentage of the estimated cost )	Approx 80%
4.	Balance Cost to be Incurred (Based on Estimated Cost)	Rs.67,50,000/-
5.	Cost Incurred on Additional /Extra Items as on 31-03-2025 not included in the Estimated Cost (Annexure A)	No additional /extra items has been started.
6.	Engineer Certificate regarding progress of work.	Progress of work is satisfactory and the structure is safe from all respect.

*Abhratanu Dhar*

**Abhratanu Dhar**

Structural Engineer  
M. Tech (Struct.) B. Tech (Civil)

Reg. Under NKDA  
STER/NKDA/10/00121  
CVER/NKDA/10/00177