

DIPANKAR DUTTA.

Engineer, Planner, Estimater Class-I L.B.S. Of Kolkata Municipal Corporation 50/3/7, Jogendra Basak Road, Kolkata-36, e-mail:ds5784123@rediffmail.com

Ph. No- 94332 66045 (M)

ENGINEER CERTIFICATE

As on 30/09/2024

SL NO	DESCRIPTION	DETAILS
1.	Building / Wing number	One
2	Total estimated cost of the building/wing as on date of registration	Rs.6,90,00,000/-
3	Cost incurred as on 30/09/2024	Rs.4,14,04,000/-
4	Work done in percentage (as percentage of the estimated cost)	60%
5	Balance cost to be incurred (Based on estimated cost)	Rs.2,75,96,000/-
6	Cost incurred on Additional/Extra items as on	
1	Total estimated cost of the internal & External development works including amenities and facilities in the lay out as on date of registration	Rs.45,00,000/-
2	Cost incurred as on 30/09/2024 (based on the estimated cost)	Rs.4,50,000/-
3	Work done in percentage (as percentage of the estimated cost)	10%
4	Balance Cost to be incurred (based on the estimated cost)	Rs.40,50,000/-
5	Cost incurred on additional/extra items as on 30/09/2024 not included in the estimated cost (Annexure A)	
6	Engineer Certificate regarding progress of work.	

RERA REGISTATION NO: WBRERA PINOR 2023 000903

PROJECTID: WBRERA/NPR-DOID27
PROJECTNAME: BHAGIRATHI PALACE
ADBRESS: 3A, RAI MATHURANATH
CHOWDHURY STREET, KOLKATA-700036.

Dipawar Dutta. DIPANKAR DUTTA Empanelled L.B.S. Of Baranagar Municipality LIC. No. 1/005