

## DIPANKAR DUTTA.

Engineer,Planner,Estimater Class-I L.B.S. Of Kolkata Municipal Corporation 50/3/7, Jogendra Basak Road, Kolkata-36, e-mail:ds5784123@rediffmail.com

Ph. No- 94332 66045 (M)

## **ENGINEER CERTIFICATE**

## As on 31/03/2024

SL NO	DESCRIPTION	DETAILS
1.	Building / Wing number	One
2	Total estimated cost of the building/wing as on date of registration	Rs.6,90,00,000/-
3	Cost incurred as on 31/03/2024	Rs.2,76,07,000/-
4	Work done in percentage (as percentage of the estimated cost)	40%
5	Balance cost to be incurred (Based on estimated cost)	Rs.4,13,93,000/-
6	Cost incurred on Additional/Extra items as on	
1	Total estimated cost of the internal & External development works including amenities and facilities in the lay out as on date of registration	Rs.45,00,000/-
2	Cost incurred as on 31/03/2024 (based on the estimated cost)	NIL
3	Work done in percentage (as percentage of the estimated cost)	0%
4	Balance Cost to be incurred (based on the estimated	Rs.45,00,000/-
F	cost)	
5	Cost incurred on additional/extra items as on 31/03/2024 not included in the estimated cost (Annexure A)	
6	Engineer Certificate regarding progress of work.	

RERAREGISTRATION NO: WBRERA/PINOR/2023/000903

PROJECT ID: WBRERA/NPR-001027
PROJECT NAME: BHAGIRATHI PALACE
ADDRESS: 3A, RAI MATHURA NATH
CHOWDHURY STREET, KOIKATA-700036.

DIPANKAR DUTTA Empanelled L.B.S. Of Baranagar Municipality LIC. No. 1/005